



Shire of Wongan-Ballidu  
-Project Update-  
Sports Co-location Project

June 2020

## **Purpose**

The purpose of this report is to provide to all Councillors a monthly update of this significant project that involves the construction of new Tennis Courts, Squash Court, Gym, Meeting Room, Carparking and modifications and extensions of the existing recreation centre to support the additional uses to the facility.

## **Alignment with the Strategic Plan**

Outcome 1.1 : Sport and Leisure opportunities that encourage community Participation

Strategy 1.1.3: Investigate colocation of sporting facilities in Wongan Hills and funding options in consultation with sports clubs.

## **2019/20 year**

**Period from 1 July 2019 to 31 May 2020**

## **Approved Variations**

Construction of Tilt-up Panels will now be built offsite (No additional cost)  
Relocation of Electrical Sub-Board for cool room

## **Works that have been commenced/completed**

- Bulk earthworks
- Septics
- Retaining Walls
- Concrete pads for Gym, Squash Courts and Meeting Room
- Plumbing Infrastructure for Gym and Squash Courts
- Demolition of ablution facilities in the main building
- Installation of stormwater infrastructure for carpark
- External Electrical Work commenced on Carpark
- Kerbing and seal on the new carpark.
- Seal and hardstand being prepared for emergency services water supply.
- Re-designed cool room to service the bar area has been completed.
- New Ablution Facilities
- Construction of Squash Court and Gym
- Roof and window installation
- Internal fit-out of toilet block and gym (plumbing, electrical and mechanical)
- Finishing external surfaces to the Gym and Squash Courts
- Lighting towers installed for the Tennis Courts
- Commence preparation works to install tennis court surface

## **Works coming up over the next month**

### **General Comments**

The project is proceeding as planned. As the Buildings are nearing external completion, not a lot of work can be seen as the work now is focusing on internal fit-outs of the spaces.

Below are photo's taken of recent works

**Southern End**



**Northern End**



**Internal Works-Pavilion**



## External Areas with Paving

